

Active Projects
0 to 12 months
1 to 5 years
5 years plus
Unfunded (un-\$)
Overlap

PROJECT STATUS WORKSHEET FOR THE CITY OF FAYETTEVILLE AS OF MAY 24, 2013

I-Projects

TIP #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
I-4917	I-95	18.4 mi.	b/w Robeson County Line & Mile Marker 56	Pavement Repair	FY-12	FY-18	DOT	
I-5336	I-95	15.30 mi.	b/w Robeson County Line & Mile Marker 54	Pavement Rehabilitation	FY-17	FY-19	DOT	

X-Projects

TIP #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
X-2B	I-295	2.10 mi.	W. of NC 24/87 (Bragg Blvd.) to NC 210 (Murchison Rd.)	Grading & Structures	Jul-09	Mar-13	DOT	
X-2BC	I-295	1.10 mi.	NC 210 (Murchison Rd.), eastward	Grading & Structures	Apr-11	Apr-14	DOT	
X-2CA	I-295	2.00 mi.	1.1 mi. E. of NC 210 (Murchison Rd.) to E. of SR 1600 (McArthur Rd.)	Grading & Structures	Apr-11	Apr-14	DOT	
X-2CB	I-295	2.08 mi.	E. of SR 1600 (McArthur Rd.) to US 401 (Ramsey St.)	Grading & Structures	Apr-11	Apr-14	DOT	
X-2BB	I-295	2.10 mi.	W. of NC 24/87 (Bragg Blvd.) to E. of NC 210 (Murchison Rd.)	Paving	Jan-13	Nov-14	DOT	
X-2CC	I-295	4.08 mi.	E. of NC 210 (Murchison Rd.) to US 401 (Ramsey St.)	Paving	FY-14	FY-15	DOT	
X-2F	I-295		NC 24/87 (Bragg Blvd.) to I-95	Install ITS Devices	FY-16	FY-16	DOT	

U-Projects

TIP #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
U-2519DA	I-295	3.10 mi.	E. of SR 1415 (Yadkin Rd.) to W. of NC 24/87 (Bragg Blvd.)	Grading, Drainage, Paving, Signing & Structures	Oct-11	Jul-15	DOT	
U-4422	SR 1596 (Glensford Dr.)		US 401 Bus. (Raeford Rd.) to SR 1400 (Cliffdale Rd.)	Grading, Drainage, Paving & Signing	Jul-12	Aug-14	DOT	Lane Closures and delays
U-2809B	SR 1132 (Legion Rd.)	2.97 mi.	NC 162 to SR 1007 (Owen Dr.)	Grading, Drainage, Paving, Signals, Signs & Retaining Wall	Nov-12	Nov-15	DOT	Lane closures and delays M-F, 8:30-4:00
U-4444AB	NC 210	3.60 mi.	Honeycutt Rd. to Ft. Bragg Boundary	Widening (6 lanes)	Nov-12	May-16	DOT	
U-2810C	SR 1003 (Camden Rd.)	1.86 mi.	SR 1290 (King Charles Rd.) to N. of SR 1007 (Owen Dr.)	Construct multi-lane divided highway	FY-14		DOT	R/W in Progress, Contract Letting Dec. 2013
U-2519CB	I-295	5.80 mi.	SR 1400 (Cliffdale Rd.) to E. of SR 1415 (Yadkin Rd.)	Interstate construction (includes SR 1400 interchange)	FY-14	FY-16	DOT	Accelerated construction from un-\$ to FY 14
U-4405	US 401 (Raeford Rd.)	7.15 mi.	W. of SR 1409 (71st School Rd.) to US 401 Bus. (Robeson St.)	Median construction & intersection improvements	Dec-17		DOT	R/W in FY 15, Construction FY 17
U-4414	SR 1007 (All American)	4.80 mi.	SR 1007 (Owen Dr.) to SR 1437 (Santa Fe Dr.)	Add an additional lane each direction	FY-19		DOT	R/W in FY 16, Partial Construction in FY 19
U-3424	SR 1411 (Bunce Rd.)	1.30 mi.	US 401 (Raeford Rd.) to SR 1400 (Cliffdale Rd.)	Construct multi-lane divided highway	FY-21		DOT	R/W in FY-19, Construction in FY-20
U-2519CA	I-295	1.60 mi.	US 401 (Raeford Rd.) to SR 1400 (Cliffdale Rd.)	Interstate construction (includes US 401 interchange)	PY	PY	DOT	Accelerate R/W from unfunded to FY 19
U-2519BB	I-295	1.34 mi.	SR 1104 (Century Circle) to US 401 (Raeford Rd.)	Interstate construction (includes SR 1104 interchange)	PY	PY	DOT	R/W in 2012, Construction in Plan Year (PY)
U-2519BA	I-295	3.75 mi.	SR 1003 (Camden Rd.) to SR 1104 (Century Circle)	Interstate construction (includes SR 1003 Interchange)	PY	PY	DOT	R/W in 2012, Construction in Plan Year (PY)
U-4900	NC 210 Murchison Rd.	1.90 mi.	US 401 (Pamalee Dr.) to SR 1445 (Bernadine St.)	Add additional lanes	PY	PY	DOT	R/W & Utilities in FY 19, Construction un-\$

B-Projects

TIP #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
B-4949	I-95 Bus. / US 301			Replace Bridge # 61, Cross Creek	Oct-12	FY-13	DOT	
B-4091	I-95 Bus. / US 301			Replace Bridge # 85, Cape Fear River	Oct-12	Apr-15	DOT	
B-4090	NC 24/210 (Grove St.)			Replace Bridge # 125, Cross Creek	Feb-12	Dec-13	DOT	Roadway is open to traffic.
B-2849	Strickland Bridge Rd.			Replace Bridge # 78, Little Rockfish Creek	Mar-13	Sep-13	DOT	Offsite detour
B-4490	NC 24/210 (Grove St.)			Replace Bridge # 116, CSX RxR, N&S RxR and Hillsboro St.	FY-14/FY-16	FY-17	DOT	R/W FY 14, Construction FY 16
B-5516	SR 3569 (Old Raeford)			Replace Bridge #14, Lake Rim Runoff	FY-17/FY-18		DOT	R/W FY 19 to 17, Const. FY 20 to 18 Condition
	Louise Street			Replace Bridge	2016		CITY	

R-Projects

TIP #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
R-5512	NC 24	7.1 mi.	I-95 Bus./US 301 (Eastern Blvd.) to SR 1006 (Maxwell Rd.)	Resurfacing	Dec-13		DOT	Tentative Letting is Dec. 17, 2013
R-5513	NC 24/87	4.1 mi.	Rowan St. to US 401 (Skibo Rd.)	Resurfacing	Dec-13		DOT	Tentative Letting is Dec. 17, 2013

W-Projects

TIP #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
W-5335	US 301 & NC 24		Green to C.F.R. & Person to NC 24	Install raised median & upgrade pedestrian movements	May-13		DOT	May Letting
W-5206 i	Cumberland/Camden		Cumberland Rd. at Camden Rd.	Construct single lane round-a-bout	Sep-13		DOT	Project will realign Cumberland / Southern
W-5206Z	Galatia/Gillis/Stoney Pt.		3 Projects, one at each intersection	Disconnect Galatia from Gillis/ realign Galatia at Stoney &	Feb-15		DOT	Add lanes on Gillis and Stoney Pt.
	SR 1007 (Owen Dr.)	2.98 mi.	I-95 Bus./US 301 (Eastern Blvd.) to Walter Reed Rd.	Raised median construction	FY-15		DOT	R/W in 2014, Construction in 2015

Misc. Roadway Improvement Projects

PROJECT #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
C203072	Various		Cumberland County	Resurfacing various routes	Aug-12	May-13	DOT	Operations should begin in March 2013

	Various	City of Fayetteville	Resurfacing various routes, Phase 2	Jan-13	May-13	CITY	60% Complete
SS 4906 BH	NC 24/87 (Bragg Blvd.)	McPherson Ave. / Barrington Cross	Construct directional crossovers	Jan-13	TBD	DOT	Pending city drainage project completion
	Franklin/Donaldson	Hay St. to Gillespie St.	Streetscape Improvements	Apr-13	Jul-13	CITY	
DF00040	Morganton Rd.	Morganton Rd. at Skibo Rd.	Construct right turn lane on Morganton Rd.	Apr-13	Sep-13	CITY	Expect lane closures /delays M-F, 8:30-3:00
	All American/Santa Fe	All American Freeway/Santa Fe Drive	Military Business Park			PRIVATE	Contact DOT or CITY
	Ft. Bragg Rd.	Deavers St. to Dobbins Ave.	Resurfacing, Phase II	May-13	Aug-13	CITY	
SS 4906 BI	Pamalee Dr.	Cain Rd. / Helen Dr. eastward	Construct concrete median island	2013		DOT	
SS 4906 BJ	Pamalee Dr.	Vicinity of Commonwealth Ave.	Drainage/roadway improvements	2013		DOT	
	Winslow St.		Streetscape Improvements	2013		RAIL/CITY	
	Legend Ave.	Skibo Rd. to mid-route Legend Ave.	Realign Legend Ave. with signal at Wal Mart access	2014		DOT	R/W in 2013 & Construction in 2014
	Langdon St.	Ramsey St.	Construct additional lane and improve radius	2015		CITY	R/W in 2013 & Construction in 2015
Spot Safety	Ramsey St.	Langdon St.	Construct right turn lane, signal revision	2015		DOT	
	Person St.	Cool Springs to Eastern Blvd.	Round-a-bout construction, road diet extension	2015		CITY	Pending City Council Approval, Design Phase
Infrastructure Bond	Various	City of Fayetteville	Upgrade signals, add turn lanes & ped. accommodation	2015		CITY	Pending City Council Approval
Spot Safety	Strickland Bridge Rd.	Graham Rd.	Construct a left turn left for Graham Rd.	On Hold		DOT	

Bike/Ped./Sidewalk Related Projects

PROJECT #	ROUTE	LENGTH	LIMITS	WORK DESCRIPTION	START DATE	END DATE	CONTACT	COMMENTS
	Hoke Loop Rd.	0.92 mi.	Treyburn Blvd. to Christina St.	Construct sidewalk, north side of roadway	Apr-13	Jun-13	CITY	Safe Routes to School - 95% Complete
	Donaldson / Franklin St.'s		Downtown	Streetscape	Apr-13	Jul-13	CITY	45% Complete
	Cliffdale Rd.	1.98 mi.	Raeford Rd. to Beaver Run	Construct sidewalk, north side of roadway	May-13	2013	CITY	5% Complete
	Reilly Rd.	0.21 mi.	Cliffdale Rd. to Jeffrey Dr.	Construct sidewalk, east side of roadway	Jun-13	2013	CITY	Construction should start 1st part of June
EB-4539B	Cape Fear River Trail		Clark Park to N. Property Line of RXR	Phase II-A, Construct multiuse trail	2013		CITY	Engineering & CM working on Bid Doc.'s
EB-4539B	Cape Fear River Trail		S. Property Line of RXR to Botanical Gardens	Phase II-B, Construct multiuse trail	2013		CITY	Waiting on NCDOT review & approval
SS 4906 BO	NC 210 Murchison Rd.	2.76 mi.	Pamalee/Country Club southward	Ped. improvements at signal & revise 2 mid block X-ing	2013		DOT	x-walks, push button & signal heads
EB-4539B	Cape Fear River Trail		Between N. & S. RXR Property Lines	Phase II-C, Construct multiuse trail	FY-12 to FY-13		CITY	Delay 4 planning & design
EB-5541	Big Cross Creek Trail	6 mi.	Little Cross Creek to Smith Lake	Construct multiuse trail	2013		CITY	Design, environmental & preliminary engineering
	NC 53 Cedar Creek Rd.		I-95 to NC 24	Construct sidewalk, southwest side of roadway	2014		CITY	CM waiting on revisions from Eng.
	Cliffdale Rd.		Water's Edge Dr. to Skibo Rd.	Construct sidewalk, north side of roadway	2014		CITY	Waiting on budget approval from Engineer Dep.
EB-5614	Cliffdale Rd.	4.6 mi.	Raeford Rd. to Reilly Rd.	Construct sidewalk, north side of roadway	2015		NCDOT	City proceeding with project, limited funds